

APPLICATION AND CERTIFICATE FOR PAYMENT

Invoice #: 21698-044



To Owner: City of Deer Park
710 E. San Augustine

Deer Park, TX 77536

From Contractor: Durotech, Inc.
11931 Wickchester Lane #205
Houston, TX 77043-6892

Contract For:

Project: 21- 698- City of Deer Park Community &
Recreation Center

Via Architect: Brinkley Sargent Wiginton

Application No. : 44

Period To:

Project Nos:

Contract Date:

Distribution to :
☐ Owner
☐ Architect
☐ Contractor
☐

CONTRACTOR'S APPLICATION FOR PAYMENT


Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet is attached.

1. Original Contract Sum	\$14,036,531.00
2. Net Change By Change Order	-\$10,062,000.00
3. Contract Sum To Date	\$3,974,531.00
4. Total Completed and Stored To Date	\$3,801,505.35
5. Retainage:	
a. 0.00% of Completed Work	\$0.00
b. 0.00% of Stored Material	\$0.00
Total Retainage	\$0.00
6. Total Earned Less Retainage	\$3,801,505.35
7. Less Previous Certificates For Payments	\$3,611,429.98
8. Current Payment Due	\$190,075.37
9. Balance To Finish, Plus Retainage	\$173,025.65

CHANGE ORDER SUMMARY	Additions	Deductions
Total changes approved in previous months by Owner	\$916,520.87	\$10,978,520.87
Total Approved this Month	\$0.00	\$0.00
TOTALS	\$916,520.87	\$10,978,520.87
Net Changes By Change Order	-\$10,062,000.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information, and belief, the work covered by this Application for Payment has been completed in accordance with the Contract Documents. That all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Durotech, Inc.

By:  Date: 12/29/2025

State of: County of:
Subscribed and sworn to before me this day of
Notary Public:
My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information, and belief, the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$190,075.37

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Application and Certification for Payment, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

Application No. : 44
Application Date : 12/31/25
To:
Architect's Project No.:
Invoice # : 21698-044
Contract : 21- 698- City of Deer Park Community & Recreation Center

A Item No.	B Description of Work	C Scheduled Value	E Work Completed		F Materials Presently Stored (Not in D or E)	G Total Completed and Stored To Date (D+E+F)	H % (G / C)	I Balance To Finish (C-G)	J Retainage
			D From Previous Application (D+E)	E This Period In Place					
010000	General Conditions	437,761.00	437,761.00	0.00	0.00	437,761.00	100.00%	0.00	0.00
022100	SURVEY	15,000.00	15,000.00	0.00	0.00	15,000.00	100.00%	0.00	0.00
022623	ASBESTOS ABATEMENT	9,200.00	9,200.00	0.00	0.00	9,200.00	100.00%	0.00	0.00
022624	Abatement Mobilization	2,200.00	2,200.00	0.00	0.00	2,200.00	100.00%	0.00	0.00
022625	Asbestos Abatement	60,220.00	60,220.00	0.00	0.00	60,220.00	100.00%	0.00	0.00
022626	Mercury Abatement	53,200.00	53,200.00	0.00	0.00	53,200.00	100.00%	0.00	0.00
022627	ARU Fees	3,150.00	3,150.00	0.00	0.00	3,150.00	100.00%	0.00	0.00
022628	Asbestos Vapor Barrier	14,700.00	14,700.00	0.00	0.00	14,700.00	100.00%	0.00	0.00
024113	SITE DEMOLITION	277,500.00	277,500.00	0.00	0.00	277,500.00	100.00%	0.00	0.00
024114	Demolition Mobilization / Permit	4,300.00	4,300.00	0.00	0.00	4,300.00	100.00%	0.00	0.00
024115	City Hall Parking Lot Demolition	17,400.00	17,400.00	0.00	0.00	17,400.00	100.00%	0.00	0.00
024116	Building Demolition	46,740.00	46,740.00	0.00	0.00	46,740.00	100.00%	0.00	0.00
024117	Slab Demolition	17,100.00	17,100.00	0.00	0.00	17,100.00	100.00%	0.00	0.00
024118	Rec Center Paving Demolition	11,100.00	11,100.00	0.00	0.00	11,100.00	100.00%	0.00	0.00
024119	Added Paving Demolition	3,700.00	3,700.00	0.00	0.00	3,700.00	100.00%	0.00	0.00
033000	CAST-IN-PLACE CONCRETE	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
033010	CONCRETE PAVING AND CURBS	768,374.00	768,374.00	0.00	0.00	768,374.00	100.00%	0.00	0.00
033011	CONCRETE SIDEWALKS	171,583.00	171,583.00	0.00	0.00	171,583.00	100.00%	0.00	0.00
033012	INSTALL PIPE BOLLARDS	10,520.00	10,520.00	0.00	0.00	10,520.00	100.00%	0.00	0.00
033013	LIGHT POLE BASES	30,900.00	30,900.00	0.00	0.00	30,900.00	100.00%	0.00	0.00
033014	PLANTER FOOTINGS	60,027.00	60,027.00	0.00	0.00	60,027.00	100.00%	0.00	0.00
131100	SWIMMING POOLS	17,200.00	17,200.00	0.00	0.00	17,200.00	100.00%	0.00	0.00
260000	ELECTRICAL	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
260001	Electrical Phase 1 Mobilization	10,000.00	10,000.00	0.00	0.00	10,000.00	100.00%	0.00	0.00
260002	Electrical Phase 1 Make safe/demo	16,000.00	16,000.00	0.00	0.00	16,000.00	100.00%	0.00	0.00
260003	Electrical Phase 1 Underground site conduit	62,330.00	62,330.00	0.00	0.00	62,330.00	100.00%	0.00	0.00
260004	Electrical Phase 1 Electrical feeders	127,000.00	127,000.00	0.00	0.00	127,000.00	100.00%	0.00	0.00
260005	Electrical Phase 1 Site lighting conductors & labor	40,000.00	40,000.00	0.00	0.00	40,000.00	100.00%	0.00	0.00
260006	Electrical Phase 1 Lighting package	70,500.00	70,500.00	0.00	0.00	70,500.00	100.00%	0.00	0.00
312000	EARTHWORK	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
312001	STRIP SITE	21,660.00	21,660.00	0.00	0.00	21,660.00	100.00%	0.00	0.00
312002	EXCAVATION & HAUL OFF OF EXCESS DIRT	184,522.00	184,522.00	0.00	0.00	184,522.00	100.00%	0.00	0.00

Application and Certification for Payment, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

Application No. : 44
Application Date : 12/31/25
To:
Architect's Project No.:
Invoice # : 21698-044
Contract : 21- 698- City of Deer Park Community & Recreation Center

A Item No.	B Description of Work	C Scheduled Value	E Work Completed		F Materials Presently Stored (Not in D or E)	G Total Completed and Stored To Date (D+E+F)	H % (G / C)	I Balance To Finish (C-G)	J Retainage
			D From Previous Application (D+E)	E This Period In Place					
312003	FILL W/ON-SITE GENERATED TOPSOIL	4,490.00	4,490.00	0.00	0.00	4,490.00	100.00%	0.00	0.00
312004	GRADE FOR STRUCTURAL SLAB (REC CENTER)	53,803.00	53,803.00	0.00	0.00	53,803.00	100.00%	0.00	0.00
312005	SELECT FILL FOR INDOOR POOL	40,850.00	40,850.00	0.00	0.00	40,850.00	100.00%	0.00	0.00
312006	SELECT FILL FOR ADJACENT SIDEWALKS	64,030.00	64,030.00	0.00	0.00	64,030.00	100.00%	0.00	0.00
312007	GRADE FOR CONCRETE PAVING	26,676.00	26,676.00	0.00	0.00	26,676.00	100.00%	0.00	0.00
312008	STABILIZE CONCRETE PAVING	135,000.00	135,000.00	0.00	0.00	135,000.00	100.00%	0.00	0.00
312009	GRADE FOR SIDEWALKS	14,500.00	14,500.00	0.00	0.00	14,500.00	100.00%	0.00	0.00
312010	BACKFILL CURBS/GREEN AREAS	5,054.00	5,054.00	0.00	0.00	5,054.00	100.00%	0.00	0.00
320111	CLEAN PAVING AND SIDEWALKS	12,662.00	12,662.00	0.00	0.00	12,662.00	100.00%	0.00	0.00
328000	IRRIGATION	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
328010	IRRIGATION SLEEVES	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
328015	IRRIGATION PHASE 1	30,867.00	30,867.00	0.00	0.00	30,867.00	100.00%	0.00	0.00
328500	TREE PROTECTION	14,436.00	14,436.00	0.00	0.00	14,436.00	100.00%	0.00	0.00
330000	SITE UTILITIES	0.00	0.00	0.00	0.00	0.00	0.00%	0.00	0.00
330001	ADJUST VALVE BOXES	2,000.00	2,000.00	0.00	0.00	2,000.00	100.00%	0.00	0.00
330002	ADJUST MANHOLE TO PROPOSED GRAD	4,000.00	4,000.00	0.00	0.00	4,000.00	100.00%	0.00	0.00
330003	REMOVE EXISTING WATERLINE & PLUG	8,920.00	8,920.00	0.00	0.00	8,920.00	100.00%	0.00	0.00
330004	REMOVE EXISTING SANITARY SEWER	9,870.00	9,870.00	0.00	0.00	9,870.00	100.00%	0.00	0.00
330005	18" HDPE MAT	20,500.00	20,500.00	0.00	0.00	20,500.00	100.00%	0.00	0.00
330006	18" HDPE L/E	65,215.00	65,215.00	0.00	0.00	65,215.00	100.00%	0.00	0.00
330007	24" HDPE MAT	2,500.00	2,500.00	0.00	0.00	2,500.00	100.00%	0.00	0.00
330008	24" HDPE L/E	5,375.00	5,375.00	0.00	0.00	5,375.00	100.00%	0.00	0.00
330009	TYPE A INLET MAT	13,500.00	13,500.00	0.00	0.00	13,500.00	100.00%	0.00	0.00
330010	TYPE A INLET L/E	30,500.00	30,500.00	0.00	0.00	30,500.00	100.00%	0.00	0.00
330011	TIE INTO EXISTING INLET MAT	1,500.00	1,500.00	0.00	0.00	1,500.00	100.00%	0.00	0.00
330012	TIE INTO EXISTING INLET L/E	5,500.00	5,500.00	0.00	0.00	5,500.00	100.00%	0.00	0.00
330013	8" SDR 26 MAT	23,000.00	23,000.00	0.00	0.00	23,000.00	100.00%	0.00	0.00
330014	8" SDR 26 L/E	84,680.00	84,680.00	0.00	0.00	84,680.00	100.00%	0.00	0.00
330015	10" SDR 26 MAT	24,500.00	24,500.00	0.00	0.00	24,500.00	100.00%	0.00	0.00
330016	10" SDR 26 L/E	44,600.00	44,600.00	0.00	0.00	44,600.00	100.00%	0.00	0.00

Application and Certification for Payment, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

Application No. : 44
Application Date : 12/31/25
To:
Architect's Project No.:
Invoice # : 21698-044
Contract : 21- 698- City of Deer Park Community & Recreation Center

A Item No.	B Description of Work	C Scheduled Value	E Work Completed		F Materials Presently Stored (Not in D or E)	G Total Completed and Stored To Date (D+E+F)	H % (G / C)	I Balance To Finish (C-G)	J Retainage
			D From Previous Application (D+E)	E This Period In Place					
330017	6" CLEANOUT IN PAVING MAT	2,500.00	2,500.00	0.00	0.00	2,500.00	100.00%	0.00	0.00
330018	6" CLEANOUT IN PAVING L/E	7,500.00	7,500.00	0.00	0.00	7,500.00	100.00%	0.00	0.00
330019	10" CLEANOUT IN PAVING MAT	7,000.00	7,000.00	0.00	0.00	7,000.00	100.00%	0.00	0.00
330020	10" CLEANOUT IN PAVING L/E	8,000.00	8,000.00	0.00	0.00	8,000.00	100.00%	0.00	0.00
330021	SANITARY MANHOLE MAT	5,500.00	5,500.00	0.00	0.00	5,500.00	100.00%	0.00	0.00
330022	SANITARY MANHOLE L/E	3,500.00	3,500.00	0.00	0.00	3,500.00	100.00%	0.00	0.00
330023	DOGHOUSE MANHOLE ON EXISTING LINE MAT	2,500.00	2,500.00	0.00	0.00	2,500.00	100.00%	0.00	0.00
330024	DOGHOUSE MANHOLE ON EXISTING LINE L/E	7,500.00	7,500.00	0.00	0.00	7,500.00	100.00%	0.00	0.00
330025	CONNECT TO EXISTING MANHOLE MAT	1,500.00	1,500.00	0.00	0.00	1,500.00	100.00%	0.00	0.00
330026	CONNECT TO EXISTING MANHOLE L/E	5,000.00	5,000.00	0.00	0.00	5,000.00	100.00%	0.00	0.00
330027	BORE UNDER EXISTING ROADWAY MAT	2,500.00	2,500.00	0.00	0.00	2,500.00	100.00%	0.00	0.00
330028	BORE UNDER EXISTING ROADWAY L/E	5,915.00	5,915.00	0.00	0.00	5,915.00	100.00%	0.00	0.00
330029	4" C900 DR18 MAT	3,500.00	3,500.00	0.00	0.00	3,500.00	100.00%	0.00	0.00
330030	4" C900 DR18 L/E	13,591.00	13,591.00	0.00	0.00	13,591.00	100.00%	0.00	0.00
330031	6" C900 DR18 MAT	2,500.00	2,500.00	0.00	0.00	2,500.00	100.00%	0.00	0.00
330032	6" C900 DR18 L/E	9,519.00	9,519.00	0.00	0.00	9,519.00	100.00%	0.00	0.00
330033	4" GATE VALVE MAT	600.00	600.00	0.00	0.00	600.00	100.00%	0.00	0.00
330034	4" GATE VALVE L/E	1,400.00	1,400.00	0.00	0.00	1,400.00	100.00%	0.00	0.00
330035	6" GATE VALVE MAT	1,000.00	1,000.00	0.00	0.00	1,000.00	100.00%	0.00	0.00
330036	6" GATE VALVE L/E	1,300.00	1,300.00	0.00	0.00	1,300.00	100.00%	0.00	0.00
330037	12" GATE VAVLE MAT	3,200.00	3,200.00	0.00	0.00	3,200.00	100.00%	0.00	0.00
330038	12" GATE VAVLE L/E	8,800.00	8,800.00	0.00	0.00	8,800.00	100.00%	0.00	0.00
330039	12"X4" TS&V MAT	4,200.00	4,200.00	0.00	0.00	4,200.00	100.00%	0.00	0.00
330040	12"X4" TS&V L/E	10,800.00	10,800.00	0.00	0.00	10,800.00	100.00%	0.00	0.00
330041	12"X6" TS&V MAT	4,500.00	4,500.00	0.00	0.00	4,500.00	100.00%	0.00	0.00
330042	12"X6" TS&V L/E	10,500.00	10,500.00	0.00	0.00	10,500.00	100.00%	0.00	0.00
330043	4" BFP MAT	11,000.00	11,000.00	0.00	0.00	11,000.00	100.00%	0.00	0.00
330044	4" BFP L/E	5,000.00	5,000.00	0.00	0.00	5,000.00	100.00%	0.00	0.00
330046	6" BFP L/E	6,000.00	6,000.00	0.00	0.00	6,000.00	100.00%	0.00	0.00
330047	6" DOMESTIC WATER METER MAT	23,500.00	23,500.00	0.00	0.00	23,500.00	100.00%	0.00	0.00

Application and Certification for Payment, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

Application No. : 44
Application Date : 12/31/25
To:
Architect's Project No.:
Invoice # : 21698-044
Contract : 21- 698- City of Deer Park Community & Recreation Center

A Item No.	B Description of Work	C Scheduled Value	E Work Completed		F Materials Presently Stored (Not in D or E)	G Total Completed and Stored To Date (D+E+F)	H % (G / C)	I Balance To Finish (C-G)	J Retainage
			D From Previous Application (D+E)	E This Period In Place					
330048	6" DOMESTIC WATER METER L/E	7,771.00	7,771.00	0.00	0.00	7,771.00	100.00%	0.00	0.00
330049	HAUL OFF UTILITY SPOILS	37,620.00	37,620.00	0.00	0.00	37,620.00	100.00%	0.00	0.00
330055	6" BFP MAT	14,000.00	14,000.00	0.00	0.00	14,000.00	100.00%	0.00	0.00
785605	TEMPORARY BARRICADES	38,990.00	38,990.00	0.00	0.00	38,990.00	100.00%	0.00	0.00
785905	PUMP AND DEWATER	14,706.00	14,706.00	0.00	0.00	14,706.00	100.00%	0.00	0.00
787416	SITE MAINTENANCE/CLEAN STREETS	31,878.00	31,878.00	0.00	0.00	31,878.00	100.00%	0.00	0.00
792105	OWNERS CONTINGENCY ALLOWANCE	69,878.00	0.00	0.00	0.00	0.00	0.00%	69,878.00	0.00
792110	CM CONTINGENCY ALLOWANCE	65,687.83	0.00	0.00	0.00	0.00	0.00%	65,687.83	0.00
792150	UNFORESEEN CONDITIONS ALLOWANCE	33,588.00	0.00	0.00	0.00	0.00	0.00%	33,588.00	0.00
990000	FEE PHASE 1	88,600.00	84,728.18	0.00	0.00	84,728.18	95.63%	3,871.82	0.00
PCO-0001	Temp sidewalk along San Augustine	7,797.00	7,797.00	0.00	0.00	7,797.00	100.00%	0.00	0.00
PCO-0002	Ph1-01 Pier demo and irrigation sleeve changes	10,186.00	10,186.00	0.00	0.00	10,186.00	100.00%	0.00	0.00
PCO-0003	Ph1-02 Fiber connection & light pole locations	16,412.00	16,412.00	0.00	0.00	16,412.00	100.00%	0.00	0.00
PCO-0006	Repaint striping and clean wheelstops	4,377.00	4,377.00	0.00	0.00	4,377.00	100.00%	0.00	0.00
PCO-0014	RFI 144 Added post signs	7,125.00	7,125.00	0.00	0.00	7,125.00	100.00%	0.00	0.00
PCO-0028	ASI 8 Relocate electrical equipment	3,766.17	3,766.17	0.00	0.00	3,766.17	100.00%	0.00	0.00
PCO-0040	Conflict boxes	29,909.00	29,909.00	0.00	0.00	29,909.00	100.00%	0.00	0.00
Grand Totals		3,974,531.00	3,801,505.35	0.00	0.00	3,801,505.35	95.65%	173,025.65	0.00