

City of Deer Park Police Department EOC & Dispatch Addition & Training Room Renovation

Updated - 1/12/2022

ID	Task Name	Duration	Start	Finish	<div><div></div><div>Feb 14, '21</div><div>S</div><div>M</div><div>T</div><div>W</div><div>T</div><div>F</div><div>S</div><div>S</div><div>Nov 14, '21</div><div>M</div><div>Feb 13, '22</div><div>T</div><div>W</div><div>May 15, '22</div><div>T</div><div>F</div><div>Aug 14, '22</div><div>S</div><div>S</div><div>Nov 13, '22</div><div>M</div><div>T</div></div>
1	City of Deer Park EOC Project	507 days	Tue 2/16/21	Fri 1/27/23	
2	Council Approval	0 days	Tue 2/16/21	Tue 2/16/21	◆ 2/16
3	Notice to Proceed	0 days	Tue 2/23/21	Tue 2/23/21	◆ 2/23
4	Project Kickoff Meeting	0 days	Wed 2/24/21	Wed 2/24/21	◆ 2/24
5	Design Development	38 days	Thu 2/25/21	Mon 4/19/21	
6	Design Development Stakeholder Meeting	0 days	Fri 3/19/21	Fri 3/19/21	◆ 3/19
7	Design Development Cost Estimate	12 days	Fri 4/2/21	Mon 4/19/21	
8	Design Development Owner Review & Stakeholder Meeting	0 days	Fri 4/23/21	Fri 4/23/21	◆ 4/23
9	50% Construction Documents	15 wks	Mon 4/26/21	Fri 8/6/21	
10	50% Construction Documents Cost Estimate Update	2.2 wks	Mon 8/9/21	Mon 8/23/21	
11	50% Construction Documents Review Meeting	0 days	Wed 8/25/21	Wed 8/25/21	◆ 8/25
12	90% Construction Documents	3.6 wks	Mon 8/30/21	Wed 9/22/21	
13	90% Construction Documents Review Meeting	1 day	Thu 9/23/21	Thu 9/23/21	
14	- Owner Review and Comments	16 days	Thu 9/23/21	Thu 10/14/21	
15	- Owner Directive for Detached Building Re-Design	45 days	Fri 10/15/21	Mon 12/20/21	
16	- 12/17 Progress Set - Re-Design	0 days	Fri 12/17/21	Fri 12/17/21	◆ 12/17
17	- Owner Review and Comments	17 days	Sat 12/18/21	Sat 1/8/22	
18	- 12/17 Progress Set Review Meeting	0 days	Tue 1/11/22	Tue 1/11/22	◆ 1/11
19	- Estimate of Detached Design	15 days	Mon 1/17/22	Fri 2/4/22	
20	100% Construction Documents	4.4 wks	Wed 1/12/22	Thu 2/10/22	
21	Bidding	16 days	Tue 2/15/22	Tue 3/8/22	
22	Bids Due	0 days	Tue 3/8/22	Tue 3/8/22	◆ 3/8
23	Bid Evaluation / Contract Negotiation	21 days	Wed 3/9/22	Wed 4/6/22	
24	Contract Award	0 days	Tue 4/12/22	Tue 4/12/22	◆ 4/12
25	Construction	204 days	Tue 4/19/22	Fri 1/27/23	