



**VAUGHT
SERVICES**

CONSTRUCTION ESTIMATE CERTIFICATION FORM

INVOICE #	2 FINAL
PERIOD	1/1 - 1/31/17
BILLING DATE	1/4/2017

PROJECT NAME: **City of Deer Park - Moss Ln Storm Sewer Reconstruction**

BILL TO: **City of Deer Park
Attn: Brent Costlow / AP
710 E. San Augustine
Deer Park, TX 77536**

PAYABLE TO: **VAUGHT SERVICES LLC
9155 Wallisville Rd
Houston, Texas 77029**

ITEM NO.	DESCRIPTION OF ITEM	UNIT	EST. QUAN.	UNIT PRICES	TOTAL AMOUNT	AMOUNT COMPLETED THIS PERIOD	AMOUNT DUE THIS PERIOD	AMOUNT COMPLETED TO DATE	TOTAL AMOUNT BILLED TO DATE	% COMPLETE
TP-1	Mobilization / Demobilization per Occurrence	EA	1	\$3,500.00	\$3,500.00	0.0	\$0.00	1.00	\$3,500.00	100.00%
TP-2	Remove and Replace Existing 18" and 24" CMP with 24" HDPE on new line and grade including new standard 4' dia manhole per drawing	LS	1	\$67,785.00	\$67,785.00	0.0	\$0.00	1.00	\$67,785.00	100.00%
	TOTAL BASE BID ITEMS				\$71,285.00					
ADDITIONAL PAY ITEM										
ADD 1			1	\$3,564.25	\$3,564.25	0.0	\$0.00	0.00	\$0.00	
	TOTAL ADDITIONAL ITEMS				\$3,564.25					
	TOTALS				\$74,849.25				\$71,285.00	95.24%
Prepared By: <i>Brent A. Keller</i>					Completed Amount					
					Less 5% Retainage					
					\$3,564.25	TOTAL DUE				
					\$0.00	Paid to Date:				
					\$0.00					
					\$3,564.25					

PAYMENT TERMS NET 30 FROM INVOICE DATE DUE DATE: **2/3/2017**