



Legislation Details (With Text)

File #: ACT 18-030 **Version:** 1 **Name:**
Type: Acceptance **Status:** Agenda Ready
File created: 8/27/2018 **In control:** City Council
On agenda: 9/4/2018 **Final action:**
Title: Acceptance of completion and retainage release for South Lift Station Discharge Header Modifications Project.
Sponsors: Public Works
Indexes:
Code sections:
Attachments: 1. Closeout Pay estimate for South Lift Station mods

Date	Ver.	Action By	Action	Result
------	------	-----------	--------	--------

Acceptance of completion and retainage release for South Lift Station Discharge Header Modifications Project.

Summary: LEM Construction Co., Inc. has completed the South Lift Station Discharge Header Modifications Project and is now ready for Council acceptance and retainage release. The original contract amount was \$81,990.00. The project had a deduct Change Order in the amount of \$5,150.00. This brings the total cost of the project to \$76,830.00. The retainage on this project is in the amount of \$3,842.00. The Project included building a new header with the ability to split the flow either down the City's 18" Force Main or 12" Force Main depending on weather or maintenance conditions. This will allow flexibility by Public Works to better manage flows from the Lift Station to the WWTP.

Fiscal/Budgetary Impact:

This project was funded through Water /Sewer Funds

Staff is requesting acceptance of the project and release of retainage