



Legislation Details (With Text)

File #: ACT 19-027 **Version:** 1 **Name:**
Type: Acceptance **Status:** Agenda Ready
File created: 8/5/2019 **In control:** City Council
On agenda: 8/20/2019 **Final action:**
Title: Acceptance of completion of the Water/Sewer Building - Phase II Project.
Sponsors: Public Works
Indexes:
Code sections:
Attachments:

Date	Ver.	Action By	Action	Result
------	------	-----------	--------	--------

Acceptance of completion of the Water/Sewer Building - Phase II Project.

Summary: On May 21, 2019 City Council approved purchasing the services of SKE Construction through the Buy Board to perform additional concrete paving at the Water / Sewer Maintenance Building at the City Service Center. The original contract amount was this work was \$98,621.42.

This current fiscal year we also had \$25,000 budgeted for additional concrete work at the Traffic Maintenance Building. Because of the fact that the work at the Traffic Shop would be less than 25% of the original contract price with SKE, we were able to add this additional work to the same contract. The additional work at the Traffic Shop was \$24,800.00.

Therefore, the original contract price was \$98,621.42 plus a change order price of \$24,800.00 for the concrete at the Traffic Shop, brings the new contract amount to a total of \$123,101.42.

The work at both locations has been completed and is ready for Council to accept completion of the project.

Fiscal/Budgetary Impact: The concrete work at the Water/Sewer Maintenance Building was budgeted in the water/sewer account 400-501-4903 and the funds for the Traffic Shop were budgeted out of the Capital Improvement account 090-401-4903.

Staff recommends Council acceptance of this project.