



## Legislation Text

---

**File #:** ACT 17-043, **Version:** 1

---

Acceptance of completion of the Center St. & East Boulevard Re-Striping project.

### Summary:

Stripes & Stops was hired to perform the traffic striping for the Center St. & East Blvd. Re-Striping Project. This project consisted of applying traffic paint and reflective pavement markers on the entire length of Center St. and sections of East Blvd. The previous traffic marking on these thoroughfares consisted of non-reflective buttons and faded traffic paint.

Following Stripes & Stops bid, on the July 18<sup>th</sup> council meeting, the City awarded them the bid on the Center St. & East Blvd. Re-Striping Project. The contract sum total for this project was **\$43,316.75**.

The project is now complete and came in **\$2,298.95** over budget due to additional reflective pavement markers needed than what was originally estimated. A balancing change order form is attached.

Staff is recommending that council approve payment to the contractor of **\$45,615.70**.

### Fiscal/Budgetary Impact:

This project will be funded out of the Capital Improvements Fund 90-403-4406.

Staff is recommending that council accept the completion of this project and approve payment to the contractor.