



Legislation Text

File #: ACT 21-010, **Version:** 1

Acceptance of completion of the Park Meadows Sanitary Sewer Rehabilitation Project.

Summary:

The project consisted of pipe bursting 25,316 Linear Feet of sanitary sewer ranging from 6" to 12" in diameter in the Park Meadows Subdivision. These sanitary lines were in a degraded condition and needed to be rehabilitated due to severe line breaks and collapses. This project was part of our ongoing mission to rehabilitate the City's sewer system to reduce water infiltration that can cause severe strain on the City's Wastewater Treatment Plant.

The services purchased of Vaught Services through the Buy Board totaling \$1,957,242.05. Due to unforeseen construction issues with several lines in close proximity to pools and storage buildings, there were overages on the project for UV lining of the pipe. The total for the overages is shown in a balancing change order in the amount of \$10,854.20. The project's total cost is \$1,968,096.25. The project has been completed and is ready for Council acceptance.

Fiscal/Budgetary Impact:

This project was funded out of Bond Fund 511 Water/Sewer

Staff is recommending that council accept completion of the project.