CITY OF DEER PARK
SURFACE WATER TREATMENT PLANT
CLEARWELL TRANSFER PUMP, GST, AND
DISINFECTION IMPROVEMENTS PROJECT

CHANGE ORDER REQUEST NO. 0

CHANGE ORDER REQUEST

DATE: June 23, 2023

CSA CONSTRUCTION, INC.
ENGINEER: ARDURRA GROUP INC.
PREPARED BY: Tim Hitchcock
Owner's Project # 3763-18
CSA Project # 2205

PLAN SHEET #: S-8
DESCRIPTION OF CHANGE: This Change Order Request is for the full exterior blast and coatings of both Deer Park Ground Storage Tanks in lieu of original exterior touch-up. Email correspondence is attached for additional background information.

			LABOR		TOOLS & EQUIP		EXEMPT MATERIAL		
DESCRIPTION	QUANTITY		UNIT	TOTAL	UNIT	TOTAL	UNIT	TOTAL	TOTAL
Blast and Re-Coat of Full Exterior of (2) Existing Ground Storage Tanks	1	LS	-	-	-	-	-	-	309,000
SUBTOTAL				-		-		-	309,000
TOTAL									309,000

NOTES/CLARIFICATIONS:

This Change Order Request is for the full exterior blast and coatings of both Deer Park Ground Storage Tanks in lieu of original exterior touch-up.

Surface preparation will be in accordance with SSPC SP-10 and coating system would be zinc, epoxy, urethane per specifications.

This additional work will add an additional 3-4 weeks to tank painting schedule per tank.

Exterior coatings will be scaffolded and hooched for blast media and coatings containment.

This Change Order Request was proposed and discussed during the May 2023 Monthly Progress Meeting on 5/23/23 and the City of Deer Park directed CSA to proceed with the additional work via email on 6/21/23.

AMOUNT REQUESTED BY THIS CHANGE ORDER REQUEST
$ 309,000

SCHEDULE EXTENSION REQUESTED BY THIS CHANGE ORDER REQUEST
45 DAYS

AUTHORIZATION/APPROVAL TO PROCEED

06-23-2023
Date

Tim Hitchcock
CONTRACTOR: CSA Construction, Inc.

06/23/2023
Date

ENGINEER: Ardurra Group, Inc.

Date

OWNER: City of Deer Park