



Change Order No. 4

Date of Issuance: January 24, 2017      Effective Date: February 7, 2017  
Owner: City of Deer Park, Texas  
Contractor: CSA Construction  
Engineer: CDM Smith      Engineer's Project No.: 131400-98603  
Project: WWTP Improvements Phase 1

The Contract is modified as follows upon execution of this Change Order:

Description: The purpose of this Change Order is to reconcile the following changes to the Contract:

Additional 143 calendar days to extend Substantial Completion to October 21, 2016 and additional 222 calendar days to extend Final Completion to February 7, 2017.

Credit to Owner for \$41,290.00 for additional costs incurred due to extended construction schedule.

Attachments: None

CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIMES
Original Contract Price:  \$ 4,908,600.00	Original Contract Times: Substantial Completion: <u>300 days / April 19, 2016</u> Ready for Final Payment: <u>330 days / May 19, 2016</u>
Increase from previously approved Change Orders No. <u>1</u> to No. <u>3</u> :  \$ 131,344.00	Increase from previously approved Change Orders No. <u>1</u> to No. <u>3</u> : Substantial Completion: <u>42 days</u> Ready for Final Payment: <u>42 days</u>
Contract Price prior to this Change Order:  \$ 5,039,994.00	Contract Times prior to this Change Order: Substantial Completion: <u>342 days / May 31, 2016</u> Ready for Final Payment: <u>372 days / June 30, 2016</u>
Decrease of this Change Order:  \$ (41,290.00)	<b>Increase</b> of this Change Order: Substantial Completion: <u>143 days</u> Ready for Final Payment: <u>222 days</u>
Contract Price incorporating this Change Order:  \$ 4,998,654.00	Contract Times with all approved Change Orders: Substantial Completion: <u>485 days / October 21, 2016</u> Ready for Final Payment: <u>594 days / February 7, 2017</u>

<b>RECOMMENDED:</b> By: <u>[Signature]</u> Engineer (Authorized Signature) Title: Engineer Date: February 2, 2017	<b>ACCEPTED:</b> By: _____ Owner (Authorized Signature) Title: _____ Date: _____	<b>ACCEPTED:</b> By: <u>[Signature]</u> Contractor (Authorized Signature) Title: <u>Project Manager</u> Date: <u>2/2/17</u>
--	---	--