CITY OF DEEER PARK

Change Order No. 2

12" South Plant LS Force Main Rehabilitation
7/1/2016

Brief Description of Changes:
This CO#2 will add additional line item for 900 feet 12" HDPE drilling to the project in order to complete the 12" upsize of the existing 10" force-main. The original line was to be pipe-burst, but was found not compatible during construction to that method due to primary electical and gas lines laying across the top of the pipe. The tight confines of the ROW prevented these lines from being moved and it was deemed drilling was the only option to complete the project.

Add or Delete Items:

Item	Description	Unit	Quantity	Unit Price	Total
29257e	Additional drilling for 12" Forcemain	LF	184.47	150.00	$ 27,670.50
					$ -
					$ -
					$ -
					$ -
					$ -
					$ -
	Total				$ 27,670.50

Contract Summary:

Original Contract Price	$ 821,255.04
Previous Change Orders	$ 49,831.00
This Change Order	$ 27,670.50
Revised Contract Price	$ 898,756.54

Original Contract Duration - Calendar Days	120
Previous Time Extensions	
This Change Order	
Revised Contract Duration - Calendar Days	120

Contractor Date

Director of Engineering Date